1 11-16-93 set CIM in place of 3/4 x 36" ironpipe.
12/7/89 CHO SET 5/8" BRASS PLUG #721804 (1)

1/4 corner 18-19 Viola 10 7-12

6-18 76. Hunter P298 No 293 S18 A Whitney, D Howard.
found stake driven by Thomas Howard in center mound to
replace orig. stake, 2 rods north of willow fence.
set stone 3 x 10 x 20 with broken "brick bats" around
and below stone. bearing north N10°E
1/16 west set stone 4 x 7 x 16 M & L by instructions from
land owners. 19.06 1/4 (1258.13). N 89°45 W for line N.

5-18 86 Hunter P408 No 396 S18 August Fratzke
found stone set P298. (see J.H. #14)
- meas east ~~40.95~~ (2689.5 - 2623.5 = 39.75) to stone set this survey (great deliberation) after
over for 1874 survey. (39.75 probably)

7-1874 Hunter P258 No 258 & 19-30 John Herring.
found mound with pole in center claimed by Mr. Z Howard
to be where orig stake stood.

6-1924 Co. H.D. B42 P10. found stone 3 x 8 x 16
10" willow tree south 69.9' — 12" white pine NE 62.2
Meas east to assumed corner. 2625.7

1930 Co HD B62 P3 could not find stone but found.
old PI and few piece of brick formally placed around stone

11-15-73 dug in black top and found iron rod 3/4" x 36"
set by Co Hwy Dept. in road construction iron down
about ½ foot. Could have replaced from partial RPS of
6-1924 as stump of willow with stub standing was 10"
now about 2½ to 3' very rotted.
11-16-73 Could not find other 18 stone or digging lines
CAC #2

Card #2. 1/4 18-19. Viola 107-12 #721804 (2)

11-16-73 (Cont) reset Corner with C/M over iron
level with black top surface.
Meas North to center set at intersc line from corners
set as final 1/4 corners 2630.0 no record.
No evidence known how corner is for line.
R Meas E side S 1/2 18 40.03 2641.98 meas
" W " " " " 39.96 1/2 2637.69 2639.83
but as meas east doubtful exact meas hard to figure until meas.
line sure to kink north quite a little.

Co. HD 4-1939 BK. 106 P. 1 - used same point as CHD 1924
Set 60D nail Thru stake as Corner (0+00 This survey To East)
RP's nail in 20" willow - South 65.6' Meas. E. 2623.9 To same 1924 Pt.
nail in 16" Pine NE - 61.8'
nail in 18" Pine (6th Tree E) ENE, 99.8'
over final RPs

92.2 ENE to □ conc nail in bottle cap on NNW side power pole # 19422 direct meas.

64.05 SE to county disc on SW side PP # 19421 disc 2' below level meas direct

150.9 NE to long conc nail in light blaze on west side 20" pine in center open area 2 pines other has bad lightning damage.

Govt Notes W. A. Jones 1853 W. Rankin 1869

40.00 Set a temp See post

East on true line between set 1869 Corner and set depressed channel planted / Osage Orange

38.38 Set a Set. Post in mound of W 37° E 4 Links

W 5 of trench

1/4 CORNER 18-19 VIOLA 107-2 #721804 (3)

8/8/86 SET TRANSIT TIE 3/4" PIPE W/CAP A.R.P. TO 1/4 COR. PIPE IS IN LINE WITH W. SIDE OF POLE SHED RP'S TO PIPE SW COR SHED NORTH 93.63', FACE OF METAL BIN N.E 35.75'

3/4" PIPE & RT 8° 26' 00" 1/4 COR 18-19 TO MOST NORTHERLY & SHORTEST RADIO TOWER IN SEC 26-107-13 (REMOVED C.M.) PIPE TO 1/4 COR 161.38'

12/7/89 C.H.D. SET 5/8" BRASS PLUG IN & C.R. #2 RP's

CHD DISC IN P.P. SE 71.97'

TOP CENTER TEL RISER S 58.64'