X 8-19-1968 set C/M over 5/8" x 18" rod in place orig - stone found. pulled by side of road

1/4 corner west 1/4 31 Viola 107-12

east 1/4 36 Haverhill 107-13. #72306 (1)

5-18 72 Hunter P203 no 213 & 36 2 Hos Lawler, M Brennan

Corner gone set stake M & L 39.88 N 35' E (2632.08).

- 1/16 west set stake M & L 19.81 1/2 N 89° W.

5-18 72 Hunter P206 no 214 & 31 Pat & Enos Daly.

found stake set P203 set stone 3 x 6 x 16. in to place.

- meas north & south now 39.88 + (2632.08)

- for line east see Center 31 for details.

10-1966 J Kerr. Meas from east - Center 31 (N-S fence line see Center 21.

dug from station 1250 west 4' wide on E-W 1/4 line fence lines. found orig stake missed by Hunter 1872 also stone set M & L. Bzej

Meas from 120 D set ℄ road E and sta. 2508 ± west of ¼ 30-31 set as near corner NW 31. ℄ south
Near corner just at Cente 31 west to stone 2514.5 R 2500.0 ℄ fence at 1258.6
- Meas 120 D to stone found as W ¼ 31. R 1250.0
- " " " random tie up nail now small ⅜" rod - 2636.45
wood stake found lies 1.3' South ℄ small tie up rod.
wood stake is now ½" x 2' rod. near ℄ road.
stone found lies about 6.4' west ℄ stake found (⅜" rod now).
stone " " " 2.5' ± south ℄ southing ℄ tie up small rod.
- Meas 120 D at NE 36 South to Co Hwy Dept (now CIM) 5273.85
down ℄ town line road.
- Meas west of stone - recorded. 19.8 ½ (1307.8 for fence ℄
actual to fence running South 1308. ±, to center found 2621.0

8-19-68 J Kerr placed CIM in place of stone found. Run N-S line from CIM as Twp corner under CIM at ¼ 31-36 did not meas line
- set ¾" x 30" pipe west under fence 49.94

Sept, 1863 P.C. Compton Pg. 77 No. 114 used to Set Center 31 ℄ Prop Cor. East

1/4 Corner West 1/4 31 Viola 107-12 (2)
East 1/4 36 Haverhill 107-13 #723106

Sept. 1863 P.C. Compton Pg. 77 No. 115 shows 1/4 Cor. used to set 1/16 West M&L to Center Sec. 36 Found.

Gone Now

No. -- Set post & mound 4 links to [illegible] corner. 6 in mound. Pointed S.E. Orange Orange & N.E. Spike down.

7/1/88 FD UM IN GOOD COND, 4' WEST OF E N-S TWP RD. TOOK TRANSIT TIES AS CORNER MAY BE DESTROYED IN REGRADING, USING J. KERRS 1968 PIPE 49.94. WEST, CORNER IS 4' W OF E N-S TWP ROAD.
FD J. KERR R.P. PIPE WEST OF 1/4 COR
& RT SHORTEST & MOST NLY OF TWO TOWER N.W. TO W 1/4 31
AVE & RT 137° 40' 45.5" Chained 49.90

107-12