7-20-1964. set C/M over org stone. (1)

#733106

1/4 corner west 1/4 31 Haverhill 107-13.

east 1/4 36 Cascade. 107-14.

5-1891 Thos Fraser p 457 no 441 & 31 State of Minn.
found Mantorville stone set by Hunter in city survey.

---

corner found, used with substantial references.
7-1964. J Kerr found corner set C/M. (hard to find)
stone 6 x 6 x 26 limestone with cross.
lowered stone set C/M over stone.
1980
head of 120 ø N side 36" oak. ENE 28.52 28.53
" " " in turn oak SW 47.45 OK
accessible from state lands only. 1964.

(Cont notes over)

Gov't notes Oct 1853 J. Ball Dep. Sur.

39.38'
4 ≅ lks - see gov't notes

B.T.'s 10" Bur oak S 80°E 48 LKs = ~~31.68'~~
5" Bur oak N 25°W 169 lks = 111.

June 1856 Thos. Hunter Pg 8 No. 14 shows 1/4 Post.
Meas. East 38.90 chs. to Center Section.
Meas. North 39.98 chs. to Section Corner.

3/11/1980 Found Kerr's CIM and checked RP's
OK except direction
120d spike in N. side 36" Ben Oak ESE 28.53
120d spike in N side Twin Oak SSW 47.45
The bearing of the E'ly Oak is very near East by.
but Govt distance would come 3' West of the CIM.

2-1982 Note error

¼ Corner West ¼ 31 Haverhill 107-13
East ¼ 36 Cascade 107-14

3/11/80 Continued: Took additional RP's before #73106
Seven construction.
- SW corner of concrete slab for electrical box NE 100.93
- Spike and disc in NW side of most Westerly cedar of a group of 5 NE 64.95
- 3/4" rod driven flush with ground ESE 91.20
This rod is in line with the West edge of and 50.80 South of the SW corner of the above mentioned concrete slab for electrical box.

3/19/80 Removed CIM. Found it was set over a 5"x6"x22" limestone with a cross in the top.

removed the stone to the office. Rechecked bng. to ESE Bur Oak at S 80° E. Dug from the CIM location West 4' to cover Bout measure to true. Found nothing further. This entire area will be dug out today for sewer.

2-1982 BEG tree Correct

9-8-8 set C.I.M. over 5/8" rod
Took 1 additional B.P.

Top Center Water Hydrant N.W. 47.17
1869 — Thomas Hunter (railroad ties) measured south
— ? to center of RR tracks