8-7-75 Set C.I.M. M&L

#741206

1

1/4 Corner 11-12 Cascade. 107-14.

6-1900 Robt Fraser P646 to 652 No 582 S1-2-11-12

Corner and bearing trees washed out by river. Mr Van Schaack anera after re-setting corner M&L. that it came very near where he presumed corner to be: drove br. oak stake and put stones arround it - referenced as follows.

12" Cottonwood S42°W 12 lks (7.92'
8" br oak N30½°E 86 lks (56.76'

-16 south drove stake M&L } 19.78 5/6. (1306.0'
-16 North drove stake M&L }

12" Joak S67°W 29½ lks. (19.5'
6" Broak S10°E 26½ lks (17.5'

(over)

-16 east drone marked stake M & L 19.92 1/2 (1314.88
4" brook. ? 69° W 21 1/2 lks - (14.19'
6" " " L 42 1/2° E 10 1/2 " (6.93'

1965 - Kastler. ran traverse line.

~~set iron rod~~ M & L. tie nails in trees = No Good

Error in Trav. Computations found by WHKS - July 1975

8-7-75 Dug and probed extensively at computed M&L location but found nothing. Set 16" C.I. Survey Marker over 3/4" x 18" rod M&L by E.T.C. Set steel post along side.

Magnetic Bearings taken on the following R.P.'s: Spike and CSD W side blazed
8" Elm S 37° W 7.60

¼ Corner 11-12 Cascade #741206 107-14

Spike and CSD NE side blazed 9" Box Elder N25°W 38.0
Spike and CSD NW side blazed 8" Elm N64°E 24.55'
Bottle Cap on S. side 18" Box Elder N85°W 53.1
W. edge of waste of Zundro R. running E.
S (not Mag) 88'

1/16 N 8-8-75 Set ¾" X 30" rod (up 6") at computed M&L .8E and .4S of pointed limestone sticking out of ground 3".

RP's Spike in E side 30" White Oak SW 35.9
Spike in E side 18" W. Oak SE 18.1

Spike in S. side blazed 4" Elm W 8.0

Stone 2' W of old fence N.

Govt Mons [illegible] 155°

40.00 set ½" steel post [illegible]

Cottonwood 14 S-8 W75

Cottonwood 12 S 85 E 190

4/4/90 FD CIM ½ 1975 TIES OK, SET SIGN ½

Post ± 1½' SOUTH