8-14-1961 set C/M over 5/8" rod in place org stone #741405 (1)
8-24-81 set C.I.C./P2
Section Corner 14-15-22-23 Cascade 107-14.
5-1870 R Perry P 178 No 189 NE 1/4 22 M Boardman L. Evans.
found org stake at section corner.
-16 west set stake M & L 19.99. (1319.34'
-16 south set stake M & L 20.01 (1320.66'
-16 center NE 1/4 set stake M & L on E-W 1/16 line 20.02 (1321.32'

2 1878 Hunter P329 No 323 214 R Elliot and others.
found remains of old stake in road, set stone 3x4x15 in to place
-16 east set temp stake M & L 20.09 1/2 1326.3
-16 north " " " " 20.01 1320.66

9-1897 Jr Fraser P609 No 554 214 H Richardson.
C Hagaman (over

found stone corner P 329.
-16 east found stone M & L 20.09 (1325.94'
run line north above 1/16 cor 59.98 ℄ 3958.7' to stake
found - set stone by its side (center NW 1/4 S14).

3-1912 D Williams P210 B NE 1/4 22 Blanchard, Hageman.
found limestone P609 - 329.
-16 west ~~stone~~ limestone M & L. 1319'
Meas south. 2641.0 1/16 south see Card #2.

11-1961 J Kerr B83 P17. S22. Fed Armt
CIM in place - meas west 2638.44 set 1/16 rod.

B101 P22 10-1968 set rod. at 1649.02 from 1/4 15-22.
-16 east stone P609 found by Kasafer. 10-1969. 18" dup.
Sp 40" elm SW 35.1 - tele cable marker SE 91.0.
Sp P Pole. NW 44.5 placed iron rod beside stone.

Section Corner 14-15-22-23 Cascade 107-14 (2)

#741405

8-1961 set C/M over 5/8" rod & junk by stone. or in its place.

Spike in 36" maple. 39.43 SSE 30.0 gone 78

" 24" " 22.83 ESE 95.8 gone 78

" power pole. (destroyed 1977) NW tie wrong on pole moved

(C Surv disc in E side P.P. South 36.25 22.62

10-1968 found C/M nearly exposed, removed and dug it deeper. to protect and preserve location.

-1/16 stone recently found will be key to replacing lost corner at 1/4 14-23

1327.15 Meas above 1/16 Corner West To C/M. 14-15-22-23 9-21-72

Co H D 1968 B 340. 1/16 corner between NE 22 and 1/4 22-23
iron rod? over limestone – Meas. west 2638.24'
Transit Ties 2 x 2 hubs north 130.09 – then hub further north.

J Kerr 1961 B 83 P 18 @ E 27' from NE cor 22 ran line
south to 1/4 22-23 2639.42 corr for Temp .62 32°
set iron rods (1/2" rump) at 358.5 south and 747.5 or 747.4

Owilliams P 210 B found NE cor 22 L stone and stake at 1/4 22-23
replace stake with L stone – set 1/16 L stone with cross N & L
1320.5' came west side bottom large maple.
1956 McGhie found L stone with cross 1320.3 S to 1/4 cor

1974-1975 Mc+B – Elec. Trav. measurements
Meas. East 2653.58 To N. 1/4 23
Meas South 2638.97 To W. 1/4 23

Section Corner 14-15-22-23 Cascade #3
#741405

March 16, 1977 R.B. - Sewer Contractor started work
1600' E. of this Corner. ≡ Located broken off CIM.,
Sewer Contractor used dozer To dig on N. side of CIM.
Took out CIM and found ½" rod below. Dug very
carefully around ½" rod but could not locate any evidence
of stone or old wood stake, probably destroyed by Kerr
in 1968 when CIM was lowered.
Did not Take any add'n R.P.'s— Took several pictures.
Gov't Works Mr. Karrick 1954
50.00 Set post for corner to section 14-15-23-3
in mound with trench, pits, chart
stake, & Osage Orange at each
angle

8-24-81 Sec. Cor. 14-15-22-23: Set a CIC/p² in bituminous surface of 41st st. We projected in this location useing lot corners in Sunnie Estates 3rd Replat which (was done @ the time the original CIM was in place). This location is .21 South of the P.K. that was inplace. Corner falls 4½' South of ℄ of 41st Street NW.

( ) questionable Recorded says 5-6-77

4-26-82 Stopped to take R.P's for Cut

CSD in E. side pp 5.22.65

Spike in NE side pp. 39.54

CSD in West side pp. 522.64

CSD in SW side pp. NW 39.53

#741405 (4)

SECTION CORNER 14-15-22-23 CASCADE 107-14

5-21-97 SET 1" SA PIPE/CAP FROM TIES TAKEN IN 1982.
CORNER FALLS 4' S OF ℄ 41ST ST NW.