#7742204

1/4 Corner 22-27 Cascade 107-14.

~~Too Cascade~~ See T. Hunter Book 5 p.102 Sec. 22

T. H. found stake remains Set Quarry Stone about 1' long & pointed at top

1941 J Kerr B 24 P 78 & 22. Sam Allen

Run line & E 22 To & W 22

set point Mid 2655.16 a 1" pipe which was

placed 11.96' north of true direct line.

- Run N-S 1/4 line 5299.4' AZ 358°36' with E-W 1/4 line as 270°0

RPS 1953 sp power pole WNW 25.1

sp Tele pole NE 46.8

sp cor F.P. E 28.8

(over

11-1969 road regraded Not known as to fate of corner.
Lots of Allendale add. Northgate I could be replaced.

May, 1857 Thos. Hunter Pg. 24 No. 38 used 1/4 Cor.
Meas South 40.35 chs

1936 - C.H.D. Book # 81 page 56 Set hub for corner
midway ~~on line~~ between N.W. 27 & N.E. 27
Dist. - 2655.8 in both halves

Gov't Metes ~~and~~ Bounds 1854
40.00 Set temp 1/4 sect. post
West on true line between sects 22-27
40.00 Set 1/4 section post in mound V 8° 51'
With trench, pits, charcoal stake &
Osage Orange scrubs N.E. & S.W.

12-21-1954 (Blue Book) McAthie shows 1" pipe monument
3-23-1956 McAthie set Judicial Mon. (brass plate in
Concrete) at corner (Blue Book)

"742204" C 11-2-98 MW, EA

✓ 1/4 Cor 22-27 107-14 Cascade we set up position by using City of Rochester Coordinates on Corner location provided by Co. Surv. in Past Winter. Set Conc Nail until we can check our previous Traverse Ties.

(over)

74

11-4-98

"742204" D MW, EA

✓1/4 Cor 22-27 107-14 Cascade

We Verified Corner location from MN/DOT △ VAC

Set 1" sq. pipe w/Cap @ Conc. Nail location in ℄ 18th AVE N.W in line of Chain link Fence running West between House # 2605 & House # 1801

CSD in RPU P.P # 18078

ENE 24.84'

North Edge Storm Sewer M.H. South 29.45'