? C/M set over iron rod. (4-24-1979 (1)
Cas. to cor.
Set 16" ctm over CTM found 18" deep

1/4 Corner 23-26 Cascade 107-14.
+T42304

5-1870 Perry by Hunter P179 No 190 S23 C Hagerman
J Caldwell.
Corner gone. reset by 6" brook witness tree N 16°E 35 lks.
-16 North set stake M & L. 19.86 (1310.76'

31873 Hunter P218 No 222 S26. Wm Hogan.
found stake standing P179. tested witness tree.
- Meas west 40.17. (2651.22'

5-1874 Hunter P246 No 247 S23 H Newton J Caldwell.
found corner standing P179.
-16 east found stake M & L. 19.92 (1314.72'

over.

-16 north found stake M & L 19.84 (1309.44'

1931 J Kerr B 1931 P 44. S 26 Elmer Ellsworth
found SE cor 23 run S line 23 5250.81

6-1938 J Kerr B 13 P 34 S 26 J Henke
worked mostly on S line NW¼ 26.
- show stake in fence line as N¼ 26 - meas west 2646.15
- set pipe on one of these surveys in place of wood stake

set CIM over iron 1969 Nor Valhalla all torn up?
Sp PP S 12.85 - Sp TP NW 127.0 - Sp C. Post E 10.25

6-29-73 found CIM in place on lot line of lots 4 Elton Hills each on west side and Valhalla SE4 all lots built on
corner down 16" 1 mine North to center elect 2624.65 to iron
in place as Cntr 23. 7.3 easterly to Cor nail SS power P.
2.95 southerly to lower bolt NE bolt on post

(2)

Cascade 1/4 corner 23-26
Govt Meas. to Karnack 1854
40.00 set temp 1/4 steel post #142304
West on true line between secs 23-26
40.00 set 1/4 steel post
Bur Oak 6 W.O. E 35 V 8° 54
Black Oak 7 S 75 W 50

1980 Kastler RPs (State Plane System)

N 89° 09' 23" E 7.27 to cap & nail in power pole

S 9° 02' 37" E 34.42 to center anchor of 3 pole anchors at center of eye at top

S 56° 54' 23" W 83.75 to house foundation

S 88° 23' 23" W 24.89 to most westerly anchor of 3 pole anchors at center of eye at top.

April 1, 1858 Exhibit Pg. 55 No. 80 Shows 1/4 Post.
1/16 West 1998 chs. M&L to Sec Cor.