10-14-1963 set CIM over iron (in place) #742806 (1)
1-15-1974 set 'Shorty' C.I.M. over original

¼ corner. 28-29 Cascade 107-14.

4-1858 Hunter P52 No 75 N½ 29.

used corner for line west

Meas west 38.86 To center 29. (2564.8'

Then from center west 19.91 M&L (1315.06'

- no other information at this time (12-1969)

Corner accepted as found until proven otherwise.

M&B - 1950's set 1" rod at W.¼ 28 at 1729.0 No. of ℄ of R.R. (Hunter's meas.) ℄ in line of fence running South. It falls at the toe of fill slope 24' No. of ℄ Road

Tied To: Spk in fc post N.W. 22.9 (2 other ties can't read)

Meas. East To Cen. 28 (2612.0) To 5/8" rod found & used as Cen. 28 - set ½" East (5/8" rod)

(over

limestone with iron liner 10-14-1963 set C I M.
over iron rod. accepted, much used, corner as correct
until proven otherwise. (1963).

MHD disc power pole. S 46.95.

disc tile pole Pole gone 1-15-74 W 52.58.

¾" x 32" pipe up 10" in E-W fence N 23.92.

corner as found lines fence running south
corner lies near north edge travelled road surface (1963.

1-15-74 Co. Surv.
Set short (10") C.I.M. over other C.I. — after surfacing
E-W Road, Top of C.I.M. was down about 13" — set short
C.I. with Top down 2"—
Good Notes in Book-K 155'
40.00 set ¾ soil pipe in mound w/ 6
branch, pikes, chained stake & orange
orange sacks at 45.00

¼ Corner 28-29 Cascade 107-14 #742808 (2)
Nov., 1863 P.C. Compton Pg. 78 No. 117 shows ¼ cor.
used to set Center sec. 28 at intersecting lines
Set ½6 East m & L to Center sec. 28
11/20/89 DUG WITH SACKHAMMER FD CIM,
RP's
36.12' SOUTH TO CSD. IN TEL. POLE.
8.7' SOUTH TO ℄ OF ROAD

7-10-97 - SET 1" SQ PIPE/CAP AS REF FOR CONSTRUCTION OF 19TH ST NW.
℄ 19TH ST NW S 88°. ℄ NBL CSAH 22 W ____.
T/@ REF PIPE ART SHALLOW TO ¼ COR 216° 09' 46" HOR 78.39

"742806" D 7-14-98 TD JJ BB

1/4 Cor 28-29 Cascade 107-14

Set P.K. Nail down 0.05 in Blktop

11.5' North of ℄ 19th St.

193.0' East of ℄ N.B.L. C.S.A.H. 22

Center of MH in NE Cor Int 19th & 22 WNW 137.2'

P.K. Nail in Top Center of most Northerly Cor Cake. (counter) SW 123.5'

"742806" E

9-30-98
EPA JI BB
73

1/4 COR 28-29 CASCADE 107-14

FD PK NAIL SET BY TIM D. Co. Surv. SET 1" SQ PIPE W/CAP AS CORNER. 11 1/2' N ℄ 19TH ST NW 192 'E' ℄ NBL CSAH 22.

TOP CENTER FIRE HYD WNW 124.21'