#742906

9-28-1961 set C/M above iron rod. (1)

¼ Corner 29-30 Cascade 107-14

8-1857 Hunter P36 No 58 N½ S30

used corner - meas west to center 19.70 (1300.2' M&L.

then 20.00 (1320' then 18.10 (1194.6' to W¼ cor.

1941 JKer B25 P36. S28-29-30 for town board.

found limestone 4x10x15 - 726.8 north of RR.

set pipe 100' south (¾"). 929.0 Hunter Tie to ¼.

Hub SW 100'

10-1961 JKer B84P23 S31 John Hennessey

meas from E¼ 31 north to limestone B25P36 in corner

order to set section corner 29-30-31-32 which was
in enormous hedge & thorny brush. and was lost.
total mile 5244.24 which was set Midway under fence.

9-1961 set C/M with iron below.

3/4" pipe in fence line south.	S.	100.2
Sp in fence post	NE	45.24.
MHD elec pole	NW	48.73. Cone
" " power pole.	S&E	28.3

Feb 1974 co. Surv.
Reset a nail ~~at~~ ~~from~~ R.P.'s Above Cascade
Twp paved road etc. & mone. very deep
Good rocks on Knock 185' in mound, trench,
No sp set in soil on P.I. in mound, trench,
pile, chained 5 rocks & 1 orange orange surface
all E & S.W.

¼ Corner 29-30 Cascade 107-14 #742906 (2)
April, 1858 T. Hunter Pg. 52 No. 75 Shows ¼ Post
1/16 East 19.91 chs. M&L to center Sec. 29
Meas. North 39.70 chs. to Sec. Cor.
(See Survey for breakdown of North ½ Sec. 29
2-14-84 ¼ Cn 29-30: 7d nail in blackstop which checked with Ken R.P. pipe to South (1961)
2-21-84 ¼ Cn 29-30: Fd 1974 P.K. set by C.S. 1.34 East of nail found 2-14-84. Set 3/4" re-rod in place of P.K. Corner 2½' South & E-W road and 3½' East & road North and in line with main line fence South