10-12-1964 set C I M. over ½" x 2' rod intersection lines ①

8-19-1974 Co. [illegible] set C I M. disc to top of pipe 0.75' E.

5-22-77 Accepted 1/6" pipe

#150709

1/4 Corner Center 7 Kalmar 107-15

2-11 to 13-1871 R Perry P145 no 171. S 7 P. Haffrow.

"1" found. stake standing took 2 B trees.

14" Oak	S 14° W	51 lks.	33.66
4" oak	N 17° W	29 lks	19.14.

set oak post marked on 4 sides.

"2" 16 N set marked oak post M & L 18.97 ½. 125235

"b" east set oak post at 6.13½ chs. (4.04.9'

then took B trees to it

20" oak	S 64° 45 W	19 L	12.54
24" stump	S 38° ½ E	33 L.	21.78. over

"4" set 1/64 corner east. at 10.13½ 668.9' an ash post
18" oak N 24½ W 89 lks 58.74'
"5" set 1/16 corner east at 20.27 (1337.8' from 2 old B.T.s
Cont line & meas E. to 1/4 corner found at 40.54 chs
2675.6 double and on line from center over 1/16
Note only 1/4 corner mentioned N 1/4 stake, E 1/4 no desc but
ran as complete lines. evidently very complete survey
ran of this section early to 1870
— believe above points found as recorded by previous survey but
when all were set a mystery, meas east to 2675.6 matches
within 3' & SW corner wood lot was always accepted as
true corner for this corner to have ever been set by others.
lines would throw 1/4 corners way off any possible location of
true 1/4 corners.

#750709

Card # 2 Center T Kalmar 107-15 (2)

11-1938 J Kerr B 14 P13 ST. Kalm Co. survey (no write)
S 1/4 T. or 1/4 T-18 we a stone set on the north side of
old fence corner post at sta 2629.3
line - 10 offset 2' S at PoTS at 250.5, 444.7, 765.35
1175.45, 1320. line fell 25.6 S of stone at 1/4 T-18
RP. Stone (S 1/4 T) 12.4 E To center blazed 24" red oak
33' to 18" white oak slightly E of N (true 8' E of fence)
- surveyed tracts in SE 1/4 T. in E 1/2 very complicated. See P 13.

11-1946. J Kerr B 32 P43 Swan Box Co
found stake at T-8-17-18 and ran line north
found iron at 248', 439.4', 739.0' with 1/4 T-8 a 7"x10"
stone up 15" at 2698.56 iron projects 1065', should be 23' W
" " " 2919.18 " " 28 E
P41. Check P 41

B 32 Conh. P43 plat of Sec 7.
shows SE 7 west to S 1/4 7 2629.3
shows SE 7 north 1736.84 then 277.89 no balance
shows E 1/4 7 to 1 1/4" pipe at Center 2630.32
68.0' N 5° 50' W 14" pin oak a 60 D nail
74.0 NWly to found in corner fence post pipe at Center 7.
SE 7 - wood stake, E 1/4 7 stone Center 1 1/4" pipe.
SW 7 gun barrel, W 1/4 7 L stone & iron, NW 7 boulder

10-1964 J Kerr B 89 P58 Kalmar twsp SW 1/4 7 road.
found true corners at W 1/4 7 (set CIM) and E 1/4 7 at
CIM. shes also where large limestone. 7"x10"x30" up 15"±
ran and meas line carefully - mile at 5216.05
set 5/8 pipe or iron at 1254.82 and Center at 1324.4 or 2579.22

#750709 (3)

Card # 3 Center T. Kalmar. 107-15

10-1964 J Kerr B 89 P 58 Con't.-

Ran & meas from N 1/4 T south (pipe set thru old slab by Co P)
total mile 5229.06 - offset up to 112' final then line came
2.1 W of S 1/4 T as set by govt proportions from west
1256.17 (pipe) then 1322.89 - Total W 1/2 2579.59
(Govt 2574.0') then 2645.78 (Govt 2640) To small pipe
set for SE T total 5225.37 (so much for S 1/4 T)
- computed intersect of these random lines as Center T
P 58 - North to pipe 2570.1 East to C/M 2636.78
west to C/M 2579.22 south To C/M 2659.0
Corner Came 60.37 E of orig random at 2570.1 from north

(over)

at Center 7 set C/M. over 1/2" x 2' rod in open Cult. field.
67.7 N 5° E To Center 20" red oak.
Corner corner ± 65'S, 35'E of woodlot line of occupation
accepted Center section 7. close to Perrys meas of 2675 east.

summary of C/M set at Center 7
set on West enters bearing from all 1/4 corners (as set or recd).
of S 1/4 was 2629 (1946) East to SE7 instead of 2645.78 (1964)
Center would go still further east according for meas
of 2630.32 from center 7 (1 1/4" pipe set as wc) east to Stone
at 47-8 of 43 B32 11-1946 instead of 2636.78-1964

8-19-1974 Fd-C/M 12" deep also fd 12" pipe 6.5 =
Meas. Line ... Corner post ... N ... 27.0
& E ... Driveway North ... 48' = N ... fence West 5.7'
20 D in 10 oak N.E. 95.85

¼ Corner Center 7 Kalmar 107-15
#750709

3-22-77 Accepted Kerr pipe found 8-19-74 at the Center of Section. Used corner to set the S¼ Cor 7

3-28-77 Removed Kerr C.I.M 6.95' West of the Pipe.