5-24-1966. set C I M over ½ x 2' rod and stone 5' deep.
6-18-74 set C.I.M. over stone & rod. #753104

¼ Corner. South ¼ 31 Kalmar 10 7-15
North ¼ 6 Salem 10 6-15

6-1871 Perry P168 no 186 & 31.
set boulder 9 x 10 x 24 [illegible]. on line SW 31 to ¼ 32.
~~76 north set boulder. 4 x 11 x 19 M & L. no mear.~~

10-1884 Hunter P 393 no 384 & 6, 7, 18 Nelson Bale.
found stone P168.
- mear east 39.94 to stone found.
- mear west 39.11 to stone monument set by DC surveyor.
- mear south 39.72 to stone found mound & pits.

5-1966 J Kerr dug 5' deep center road on line fence S.

over

found good portion of stone - small stones about it
water coming in hole over 5' deep in center road.
- set C I M over 1/2" x 2' rod after road bed re-settled.
corner on line fence north & south in center road.
- 1/16 west drove rod at 1314.53
township corner 1263.27 west above 1/16 cor. } total 2577.8
- meas east 2635.65.
Disc on power pole SW 47.3
" " west side
- corner fence post SE 26.2.
33.72
31.04 ∴ in N end easterly of 2 30" cobwebs
To Repst ~~N~~ corner SSE. 8' W of fence So.

7-17-70 Meas SE 31 W
96° 1262.95 - 1314.12
2634.73 | 2577.07

7-17-70 Meas to 1/16 corner 1/2" rod

#753104 (2)

1/4 corner South 1/4 31 Kalmar 107-15
North 1/4 6 Salem 106-15

6-14-74 Dug & Found the stone 3' South of the North edge of the road & 2' E. of the line of the fence running South. Set a 3/4" x 2' pipe on the E. side of the Stone & a 1/2" x 2' rod under a C.I.M. The correct corner 1.75' East & 5.8' North of it's former location. The reason J. Kerr had the incorrect 1/4 cor. is that he also had the wrong corner 1/2 mile East. The Sec corner moved 11.62' North so this one had to go 5.8' North as per R. Perry survey

R.P's

Punch hole W. end 18" C.M.P. North 70.63
" " E. end 18" C.M.P. N.E. 30.78

C.S. disc N.W. side of E. pole of 2. TRANS. poles S.W. 138.15

C.H.D disc W. side Corner post S. 42.34

May, 1863 P.C. Compton Bk. 71 No 101 shows Stone 5x7x16 (see survey for information on interior there seems to be a problem if he set the 1/4 Cor M&L.

Govt Note, Karrick 1854

40.00 Set post, & drove 5" chained stake for quarter section post. Built mound. Planted S.E. Osage Orange seeds. N.E. Apple seeds