X 8-18-70 set lead slug in Pavement as corner.

#753206 (1)

1/4 corner 31-32. Kalmar 107-15

5-1871 Perry P 162 no 185 L 29-30-31-32.
set 1/16 stone 2 x 14 x 28 and witness stone 50 lks north.
2 x 14 x 17 with oak stake beside stone as 1/16 north
true corner. 1/4 31-32. set stone 3 x 17 x 21 with
mound and pits and witness stone 2 x 10 x 20 1 ch. north.

6-1891 Perry P 168 no 186 L 31 re-survey.
dug up stone & witness stone set P 162 also found stone
set by Compton, dug it up also destroyed mound & pits (over)

set stone 3 x 17 x 21. in place. made mound & pits.
with oak stake marked on top corner. set old pipe
cast iron as witness
set. 3 x 7 x 20 stone 50 lks south as witness stone.
- 1/16 north set stone 2 x 14 x 28 M & L 19.87 1/2 witness stone S. 2 x 14 x 17 50 lks north.
- 1/16 south set stone 2 x 9 x 14. " 20.05 1/2
with witness stones on N & L sides above 1/16 stones
- 1/16 center NE 1/4 31. removed stones set P 162 set
stone 3 x 9 x 17 with witness stone 2 x 8 x 13 L & corner
- 1/16 center L E 1/4 31 set stake.

R R Survey 29-30-31-32

5-1-1968 J Kerr - State Hwy crew. Run & meas line from NE 31 - 1309.28 to 60D center black top with pipe accepted as NE 31 - 1319.45 to L RR Railroad Tie - 2619.4 to L pavement accepted as corner. Run line came 4.2 east after running mile.

#753206

Card # 2 1/4 31-32 Kalmar 107-15 (2)

5-1863 PC Complon. Cosurv. PT1 No 101. & 31.
set stone as corner - states that E 1/4 31 as "Quote"
"The 1/4 stake on the east side is out of line east
and north of midway between the section corners."
Perry set

Corner in pavement. corner of great controversy as mean of
mile N+S way off. & north 2629.33 R. 1311.75 M&L.
reset 1/16 from stones west 1310.6 from NE 31. and set 1/4 31-32 by it.

---

remeas. entire east line of Sec 31. digging for 1/16 south
and 1/16 north in black top. finally set 1/16 north by
line and double meas from 2 1/16 stones found west 1316.73
(Cover

Reproduced line from NE 31 (long pipe as used for school & other surveys. - according to line from NE 30 over iron set by J Kerr M & L. this long pipe should go .45 North and 1.36 east as J Kerr had orig stone when M & L set. - Corner however will not be moved. property corners & 1/16 and 1/4 corners south set by corner are in. orig stone gone.

RPs to lead slug in pavement set by extending line from tall pipe at NE 31 over 1"/4" pipe set as 1/16 1310.6 Twice.

- line north Mussee center RW mon on NRW E 5.51.
- lead corner direct to top center RW mon. NNW 52.21
- Center pavement N 1.87'

- Meas North 2621.2. - Meas south to CIM. 2655.43

Good marks Kennick 1654
40.00 S01 1/4 Good post in mound with French
Pipe chained S 18th & Osage Orange Seeds
NE 5 Cor.
3/11/80 Found lead slug in pavement set in 1970.

1/16 corner between 29-30-31-32 and 1/4 30-31.
record. Perry 6-1871. P168. set stone 3x16x26 Kalmar.
N & L. to stake found. at 1/4 30-31. in mound.
A 753706 E
6-17-70. Meas entire N line sec 31., found recorded. 1/16
stone 4' deep. 5.75 east of corner post of fence N-W-S.
at 1316.7 from center tall iron post now accepted as
NE 31. which should go .45' north and 1.36' east of tall
pipe if corners north used Lee 1/4 29-30.
left stone as is, no iron at hand set willow stake over
stone in fair line of fence west. doubling this meas
corner in fair line fence north at 1/4 30-31. where bottom
of old steel fence post set. as temp corner 1' S. Cor. post.

1/16 corner between 1/16 corners on E-W 1/16 line of (4)
N 1/4 31 or Center NE 1/4 31. 755206 E
record. Perry 6-1871 P168 set final stone 3x9x17 with
witness stone 2x8x13 S of 1/16 corner. no mear.
8-14-70 ran direct line from point Midway on W side N 1/2 31
later set M & L 1320.67
1321.51 S of C/M NW 31 stone found. over stone found at 1/16.
set witness since 1870 to 1/16 on N-S 1/4 line finding line
fell .43 N of center NE 1/4 1/16 which came 1316.73 east of 1/4 line
stone found 18" deep near center road. set 1/2" x 4.2' long.
pipe on S side stone bending pipe to Center over stone
-so mear E & W 1316.73 may change electronic mear.
9-4-73 found pipe RPs gone or will be removed in grading
99.75 SSW to NW corner garage attached to house block.
113.37 SW to NE corner Stone foundation blocks slope mear
106.16 SSE to NE corner Main house garage cast slab foundation