6-28-77 CIC #813505 (1)

section corner North 2-3 Quincy 10-11-4 Wab county.
10&11-1900 H Fraser P692-8 Ro 615 $\frac{2-3}{10-11}$ 9 poles se NE 2.
as "C" P693 - found stone Mr Wells claims he set in place stake.
Mr Kimberly present both agreed as to care in propogating
accurately the former location of corner. - left as is

1/16 east "2" P693 - found stone in place proved to be. 11 lks
east and 1½ lks south to be M & L. (40.04 total.
1/64 east "3" P693 found stone in place proved. to be 16 lks east
and 5½ lks south to be M & L. sec cor and 1/16 cor.
20 rods east "4" P693 found stone in place proved to be 16 lks east (1/64)
and 4½ lks south to be M & L. - left but used correct corner for survey

set Gov't Prop.

1/16 south no 5 P693 drove stake & set stone ~~M & L identified~~.
Plat shows 19.42 south then 19.92 to 1/4 cor.

1/64 south of no 5 - no 6 P693 drove stake marked - M & L 9.96

Gov't Notes: Sept. 1853
Set Post for Corner
B.T.'s White oak 8" N 41° E 6 Links
White oak 12" S 42° W 24 "
White oak 12" N 25° W 45 "
White oak 12" S 87½° E 24 "

6-28-77 Found 1½" pipe with large disk on bottom (± 3' long pipe) sticking up 4". Dug down on East side of pipe and found limestone standing 4" x 5" x 24" with top of L.S. 3½' deep and fill slope of corner of road - placed 1¼" x 38" pipe on the S. side of stone and set CIC/4½" p² over stone with top up ± 1.2' Corner lies on S. edge of shoulder slope of road at start Rt & curve in road ± 10' below road grade outlet.
RP: outlet of 18" culvert (up 4') NE 9.0

SECTION CORNER NORTH 2-3 QUINCY 107-11 + WABASHA COUNTY (2)

6-21-94 VINCE FANGMAN FOUND 4' TELSPAR LEANING AT 45° ANGLE, #813506 THIS AREA WAS WASHED OUT AND THE CORNER WAS DISTURBED BY A 2'x2'x1' CHUNK OF RIP-RAP FOR CULVERT. HE CUT THE MONUMENT IN HALF AND RESET BY DNR COORDINATES WHICH FIT THE LOCATION IF STOOD UP STRAIGHT. HE HIT THE PREVIOUS MENTIONED STONE WHEN HE CUT THE MONUMENT FLUSH w/GROUND. LARGER CHUNKS OF LIMESTONE WERE PILED AROUND THE SOUTHERLY SIDE OF MONUMENT AND THE FOLLOWING TIES WERE SET:

7.70 TO PUNCHED HOLE IN SW END 18" LMP
23.90 TO 30d SPK IN 10" ELM SE
38.35 TO 30d SPK IN 6" ELM SW