5-5-1965 set C/M over pipe. SW 31 ①
5-26-76 set C/M over two monument
Section corner (township corner. Cardin Farm.
Correction of corner
SW cor 31 Farm 108-13, SE cor 36 Orono 108-14
NW cor. 6 Haver 108-13, NE cor 1 Cascade 107-14.
#833105

6-1883 Hunter P 383 No 374 & 1 A Harrington, L Joslyn.
found engraved twsp corner in place.
-16 south set stake M & L 19.93½
gost notes call for this being 20.00 - 20.00 or same.

7-1917 J Kerr P 268 B & 31 Herman Meyers.
found engraved township corner.
- mear east 2480.9.
- mear north 2640 to stone set M & L.

11-28-1960 Book 80 p.89 Sec. 6 Meas. So. 1309.7 To ¼ Cor (Set Bkt
R.Ps to ¼ Cor. Spk in Cor to S. - SW 25.73 - Set in Twin Tree SE 13.4E
— over —

Corner later washed out in flood. (who said so?
replaced with pipe by reference & established lines

5-1965 J Kerr replaced pipe with C/M.
drone pipe down below C/M.

Corner lies in center black top road E and W.
" lines with center road North and mesa of
trees in gully south.

10-31-1949 J. Kerr Book 35 p. 15 (also Book 60 p26)
1" iron pipe 5' Long in place of Hub (This pipe probably set by Kerr-RB)
R.P.'s Fence Cor. N.E. 49.5'
Tele. pole N.W 44.3
30" soft maple N.W 130.8
N.E. Cor. Fdn House. S.E - 184.5

ran line South 2619 To Cor. Post and 5261' Total N-S

#833105 (2)

Section Corner Township Corner

S W Cor 31 Farmington 108-13, SE Cor 36 Oronoco 108-14

N W Cor 6 Haverhill 107-13, NE Cor 1 Cascade 107-14

John Ball 10-1853

West between sec 6 & 31 – 77.66 to township Corner.

John Ball 9-1853

North between Sec 1 & 6 (Twp 107 N bet. Ranges 13 & 14 west)

80.00 Set post corner to Township S 107 and 108 North of Range 13 and 14 West of 5th P. Mer.

Burr Oak 14. N 9° W 149 lks

Burr Oak 5 S 5° W 61 2 lks

Burr Oak 12 S 1½° E 55 6 lks

Dug trench per instructions

5-17-76 Dug N and E of CIM. Found 10" x 10" log almost 38" Township monument (engraved top broken) leaning S. about 30° from horizontal 1' deep. Straightened monument and put

scrap iron around. Top of monument now 9' deep. Corner lies 3.0 N and 5.45 E of Kerr's CIM.

5-26-76 Removed Kerr CIM (but left pipe) and reset it over 1¼" x 12" pipe over the ~~corner~~ true monument. Corner falls 2' N ℄ of C.R. #14 and 4½' E of ℄ road N.

R.P.s Punch hole top N. end 18" CMP NE 44.17
" " " " " 18" " NW 57.73
CSD in pp #33878 SW 152.62

Power Dam Survey (1916) Found Stone Mons. West 2622.9
North 2643.3
4-19-79 (79 Remon. Book, Page 31)
at NE1 Cascade Took additional RPs: Set a ½" x 21" rod 101.23 North in crushed rock road and on line to a ½" x 22" rod 195.60 North of the corner in the crushed rock road (East of Rpt #33880)

Township Corner #833105 (3)

SW Corner 31, Farmington 108-13 SE Cr. 36 Orono 108-14
NW Cor. 6, Haverhill 107-13, NE Cr. 1, Cascade 107-14

6-16-1980 Found CIM and pipe beneath removed by road construction. Only one 1976 RP remains - Ltc CSD in pp # 33878 SW 152.62. Only one 1979 RP remains, the ½" rod 195.60 North (telephone trench got the other). Found ¾" X 14" iron near the intersection of these two RP's (but not exact) ~~True intersection .04 W and .03 South~~

6-20-1980 (1980 Remon. BK) SW 31 Set a 1" sq by 35" pipe with cap as the corner at the average of Mn/Dot Coordinates obtained from our shots from "Silk" (6-20-80) and "Orono Twp" (6-16-80). Corner 4½ East & North and 2' N & E and .11 N and .03 E of ¾" iron spot See Drwg 3-73 and 4-36A RP's CSD N. side pp SW 152.70

½" rod in road North (E. of pp# 33880) North 195.45
Cross in North end concrete culvert NW 71.34
This point would be .15 North and .08 East of the
intersection of remaining RPs

April, 1858 T. Hunter Pg. 53 No. 77 Shows Sec. Cor.
1/16 South 19.71 chs then 20 chs to 1/4 Post a W 1/4 6-107-13

10-14-81 SW 31: Dug down 2' through new blacktop and
crushed rock base and found 1" sq. pipe with cap
set 6-20-1980. Set a CIC Tamper P² at road
surface and over the 1" sq. pipe. The blacktop
around the cap would not hold very well so left
local tie ~~[redacted]~~ main 1.08 E and 1.29 So. if needed
later. The corner is 3' 5½ of the center of the
blacktop road on curve, 2' N of ℄ forther East and in
line with ℄ forther West and 4½' East ℄ N. Checked RPs to
concrete culvert NW and power pole SW OK!