RPs to rod as placed. (a future difficult project) E-W Sec. line
cross in N end ~~Cor~~ cuts. westerly 23.35
40 D in 22" burr oak southerly 89.40
rod come in west ditch of road near field drive
at hill top or at top of rise from road south.
Road now regraded & surfaced 1967 or 8.

Jan. 10, 1974 Co. Surv.
Reset P.K. nail from Above Ties: Could not find ½" rod, but Ground Frozen hard and we did not dig. T. Taylor's crew ran elec Trav. from N.¼ 1 over Center To this area but have not set corner yet. Since most of T. Hunter's Msmts in Sec. 1 average 2' to 8' short per ½ mile we decided To Locate S.¼ 1 about 4' short from Center. or ±2608' depending on Location of fences E & W.
Will set actual Corner Later.

#840104 (2)

Oromoco 1/4 corner 1-12

Govt Notes M. Harrick 1854

40.00 Set temp. 1/4 section post
West on true line between
sections 1 & 12 N 9° E 29 links

40.00 Set 1/4 section post
Bur Oak 8 N 27 E 25
Bur Oak 10 S 12 E 37

7/18/90 COULD NOT FIND CO SURV (JAN 1974) PK NAIL, BUT FD 1/2" IRON SET BY J.K., DOWN 1.2' IN W'LY SHOULDER

RP's
... IN N. END OF CMP W'LY
40¢ IN 24" OAK S'LY
& C.R. #114 SE

	1990	1964
	23.32	23.35
	89.42	89.40
	14 1/2'	

10/5/90 SET CIC/P² AT 1/2" ROD LOCATION FD & TIE CHECKED. THE CORNER FALLS ON WESTERLY SHOULDER OF C.R. # 114 2½' WEST OF WEST EDGE OF BLACKTOP. & OF FIELD DRIVE WEST S.W. 29½'