#840309

~~8-1967 reset C/M destroyed by grading over org pipe.~~ (1)
9-22-72 reset corner with 28" drive staft elev 4.53

1/4 corner Center 3 Oronoco 108-14

5-1892 Thos Fraser P481 No 458 & 3 road layout.
found corner set by. Page a surveyor who did much
work in north Oronoco twsp - also found 1/16 north & N 1/4 3.
run road. straight to 2 rods north of 1/16 north of Center 3.
thence east 13 chains, thence north 16° west 16 chains
thence north 59 1/4° west 9.97 chains to N 1/4 3.
N 1/4 3 under lake - road gone many years.
new road goes east on 1/16 line nearly to lake.

5-1934. J Kerr B 3 P46.
run E-W 1/4 line from stones on both ends

- over -

- Meas east 2638.2.
- Meas west 2649.8
- 5-1941 power line survey. B23 set 1"x22" pipe.
Station 626+35.5 5276.4
Center 10 573+59.13.

10-1966 J Kerr found pipe bent in clean ground.
set C/M over pipe
- Nail on N side easterly of Town road ESE 59.25
- Disc on S " farm line power pole ENE 40.7.
- Hub on S " 10" creosoted corner post ESE 43.18.
- Meas south 2650.7 ± Power dam notes 2652.6
- Meas north to fence west 1324 ±

C/M had to be reset 1967, corner torn out & gone in grading
found orig pipe below reset corner.
NNW to bottle cap on E side of 556

Card # 2. Center 3 Aronoco 108-14 #840309 (2)

9-22-72 after final electronic calculations in
Maceus traverse of section 3 reset Center 3.
taking consideration that 1/4 3-10 found 5.45 N 2.65 W.
and complete meas and line S 1/4 33 109-14 to N 1-2 108-14
- set east on slight bearing north (less than .1'
at 4.53' pulled old C/M and pipe below set 28" drive
shaft taken from 1/16 E of X 1/4 2 in resetting that corner.
- projected line north carefully and set rod at 1/16 cor.
at 1322.42 figuring another 1352.17 to true N 1/4 3
but 1082.17 to C/M meander (meas S to final 1/4 3-10 2646.7
Note (N 1/4 3 Computed as 4.42 south of direct section line.
over RPS.

RP to reset Center 3 shaft.
39.13 ESE To orig nail in hub Orec Cor. pit. plumb 4'
36.21 ENE to " disc S side PP # 38796 plumb 6'
115.65 NNW To disc E side trans pp #40556
53.05 ESE to 402 S side wickelly turn oak plumb 6'
Corner no longer in center road 4'± east of center.
Note: Mr. Chilson wanted old Corner (Cen 3) set Pipe in old location. To remain so

RP to 1/16 iron set north of center 3 Oronoco.
38.61 SW to Dr Pepper. S side PP 40560
29.61 SE to single punch mark in. in ditch.
head of bolt tiepoling on N side power Pole.
23.28 E to Coke Cap in N side 12" corner post.
1322.42 S to Center 3. & 1352.17 N to N 1/4 3.
1082.17 N to meander C/M. (see N 1/4 3)