X ~~4-24-69 set shot C/M over iron found.~~
10/25/88 SET 2' LONG TELSTAR / C.I.C. #840906 (1)

1/4 Corner. 8-9 Aronoco 108-14

5-1892 2 hos Tracts P 485 to 462 & 8 N Huntzinger set iron stake as corner, 2 rods south to corner post of fence south angled at that time as set from corner.
- south 19.95 5/6 M&L found oak tree blazed on 4 sides as corner.
- north 39.91 2/3 making line straight & midway at least midway.

Note - Plat in record shows North and south 39.87 1/6

Co. Hwy. Dept Field Bk. 113 P. 77 = 1939
Found 1" iron rod 2 ft below surface
Ties. Hub in fence line S.SE 96.1
Sp in Tel. P. S.W. 50.5

- over -

iron stake on corner many years. Many mixed up R P's county and J Kerr and Mc Ghee inclusive

Hub in fence south 96.1 - Spud in Corner S E 46.15

Sp power pole E N E 129.0 - Sp tele pole S E 64.15

later J Kerr R P

Hub Fence line S. 96.1. Sp tele pole S E 63.85

4-24-1969. J Kerr found pipe set short C I M.

- Dicc tele pole S W 64.15 - Dicc tele pole S E 91.25

- Dicc trans power pole # 37984. E N E 127.75

- 1/2" pipe in ditch south S 33.32

- Dicc in leaning corner fence post S E 47.0

Co H D. B 297. 1964 found 1" pipe

Oromocto 1/4 corner 8-9 #840906 (2)

Gov't Notes for Karrick 1854

40.00 Set 1/4 cast post in mound with
touch + pits, chiseled stake and
Orange Orange stones W.E. + S.W.

7-17-85, 1/4 Cor 8-9: This corner may be destroyed by road construction. Took additional reference. Drove 5/8" re-rod 2.2 East of East edge of B.T. mat on C.R. 27. Point 8.6 West of C.R 27 sign just north of C.R. 27 - C.R. 12 intersection
X @ Re-rod Mean to 1/4 Cor 8-9 = 151.49
Mean to control pt "Culvert" (1" Pipe) = 2159.47
x Rt 1/4 Cor 8-9 to "Culvert" = 174° 48' 16"

10/25/88 SET OUT PT FROM R.P. IRON ON SHOULDER OF C.R. #27 DUG THROUGH BLACKTOP WITH JACKHAMMER, FD. VINCE FANGMAN PIPE & CAP WAS OFF E-W .03'

OVER

(2)

1/4 CORNER B-9 ORONOCO 10B-14

10/25/88 CONT. SET 2' LONG TELSPAR / C.I.C. AT SURFACE OF CO. RD. 12

RP's C.H.O. DISK IN P.P. N.E. 84 23

PUNCH HOLE IN W. END CULVERT SOUTH 50.80'

PUNCH HOLE IN E. END CULVERT E.S.E. 64.12'