5-31-1967 Set C/M. over 1"x12" pipe M&L. (1)
#842504

1/4 corner 25-36 Aronoco 108-14.

No real court house records. Hunter found center 25. P 308 to 302 & 24 & 25. claimed set by Horton in early day.

---

5-1967. J Kerr. for Kermit Albee. (Kerr BK93 p. 50-53
Could not find center 25 or N 1/4 corner. so run south line 25 from orig stone at SW cor 25 to corner found 1935 some 17' west of fence running north. as SE cor. 25.
- line short set C/M. over 1"x12" pipe M&L 2617.5
- corner came well into east shoulder traveled road.
- corner came 16' north of long established fence running west
Corner.

– To short piece barbed wire sticking out of center north side of 28" elm. ESE 59.4.

– Motor nail driven in center west end of Concrete culvert headwall. (small) SW 50.8

– NW corner foundation of new house. NE 107.9.

Govt Notes M. Kanick 1867

40.00 set temp station post

West on true line between sect. 25-36

40.00 set 1/4 section post V 4 0 23

Bur Ork = 56 E W 375


Bur Ork 20 W 69 W 500

---

May, 1863 P.C. Compton ~~Stat~~ Pg. 69 No. 98 Shows Stake 1/16 East Shows Corner

1/4 Corner 25-36 Oronoco 108-14 #842504 (2)

6-9-1980 (1980 Renon. BK. Page 58) 1/4 Cn 25-36: Set up a point @ double the line and measure from Kerr CIM @ East 25-36 over the fence corner at the 1/16th West. Said point came appx 20' South & 2½' East of Kerr CIM. Dug as follows: O Kerr CIM




Hole 6' deep on West end and 4' deep on East end Old road right down on clay.

6-10-1980 (1980 Renon BK. Page 59) 1/4 Cn 25-36: We dug here again to better cover the fence line East & West which was at the South edge of the previous hole. Dug from 7' South of the CIM South into previous hole and appx 5' wide E-W. Conditions the same as before Found nothing.

9-18-1980 1/16th East: Dug from the West side of the corner post North 2', South 4', and East 4'. Found nothing. Many roots. Fence South has a big bow to the East and if this were projected North would be considerably East of the corner post.

6/91 VINCE FANGMAN FD CIRC E. SHOULDER RD.
16' NORTH OF FENCE RUNNING WEST
RP'S
NW COR OF HOUSE FOUNDATION NE 107.9'
55.80 TO PUNCH HOLE W END 48" CMP SW
45.72 TO PUNCH HOLE E END 48" CMP SSE
108.17 TO SW COR BLOCK BASEMENT 1-S-F NE