#842905 (1)

section corner. 29-30-31-32 Aronoco 108-14
5-1873 Hundley P224 No 227 S 32 R W Illams, A. Hannon
found boulder stone set by & covered by Mr. Brackenridge
prsnet landowner as set by himself and others where
orig corner then stood.
- east set stakes at 19.75 (1303.5' then 1333⅓ (880'
then 6.66⅔ (440' as deeds were given.
- property corners set 30 chains south of 2 above stakes
both boulders with stakes by side at same distances from
N-S ¼ line 440' and 880' stake only on N-S ¼ line 32
which lay. 9.95 (654.06 North of center 32.

-over-

concrete slab bridge built in road (now abondoned).
Completely destroyed corner as large span centers old corner.
Cross cut in bridge at 2632 North of 1/4 31-32 and
arrived at for E & W by some method. unknown.

---

1913 D Williams & others P217B bottom page
No corner mentioned here so likely bridge in place then.
- Meas 1/4 17-18 south to 1/4 31-32 - 2632' per half mile.

---

7-1966 J Kerr meas in from 1/4 31-32 found badly
eroded cross in bridge. note 1/2" rod south under fence 33' set 1957
renewed mark, came .4' north of
cross for 2632. Chainage not easy, weeds fences etc.
- took RPs to upright angle steel guard ends of south rail.
westerly end - SW 16.72 - easterly end. SSW 8.59
- Meas from NW 31 each - set rod at 2521.0 not on line
bridge then 2631.35 then rod at 1/2 29-32 2629.0 then
2629.6 to NE 32. point at 29-32 not found.

Card #2. 29-30-31-32 Aroneo 108-14. (2)

found cross in bridge slab and ½" rod 33' south. #842905
- bridge to be torn out and replaced by huge culvert and road completely regraded from ¼ 30-31 east to Hwy 52
- set transit on chase (accepted as correct corner unless something proves otherwise, dug with cat dozer at 1/16 east and point 440' west of ¼ 29-32 where hunter set defunct property corners) and found nothing.
- set ½" rod at 80' south 3' long and another 100' further on transit line at 180'

5-12-75 Reset C.I.M. over 3¼ x 17" rod from transit ties. R.P.'s C.S.D. top W. end fence post S. 38.42 Punch mark in most southerly bolt top S. end huge culvert E! S.E 63.84 (over)

Punch mark in most northerly bolt top north end
huge culvert ENE 63.35'

Govt Mons M. Kanouse 1854

80.00 Set post for corner to section
29-30-31-32 rock mound with brush
pits, chained stake & Orange Orange
trees at each angle